



Alpine - Progress Report

March 2020

Key Updates

- 2nd and 3rd level Slab has been poured, with the 4th level being completed by end of march.
- Plumbing and Electrical setouts are due to be completed by month end after final slab is poured
- Framing has been completed on the first two levels with both primary and secondary services; acoustic, thermal, mechanical, hydraulics and electrical, being completed.
- Structural works are almost complete with major structural elements depicted to be completed by mid-late April.
- COVID-19 has provided some obstacles with supply of some products being halted over the last month. A plan has been put in place to minimise the effect of logistic and labour changes.
- Due to COVID-19 we have estimated only approx. 1 month of delays. Comparably to other developments this is a fantastic result.

April Forecast

- Ground, First and Second Floor will be structurally complete with framing, sheets, and services installed.
- Roofing will commence installation
- Car stacker will be placed and fitted with testing and commissioning to push into May/June
- Flooring, painting, waterproofing, ceiling install, and tiling of balconies will be completed on lower levels.



Progress Photographs

March 26th 9am



March 18th 11am



March 1st 11.30am

