

## The Excitement is Continuing!

Works at Scott Grove begun late September 2017, with demolition, basement retention, capping beam and bulk excavation works completed prior to Christmas 2017. Following the industry Christmas shut down period works have been progressing steadily with all basement civil drainage installed which allowed the basment slab works to be completed by the end of January 2018.

The completion of the basment slab allowed for the basment to begin to take shape with the block layers moving in to construct the basment garage party walls, stair shafts, lift shafts and services areas.

The ground floor formworkers are following closely behind constructing the ground floor deck and tying the steel reinformment for each townhouse and the common area walkway in preparation for the ground floor slab pour. The first stage of the pour is scheduled for the beginning of March 2018.

Following the completion of the ground floor slab the ground floor stud walls will be erected. Completion is still expected in mid December 2018.

Joe Khougaz General Manager

Date: 27/02/2017









