

# 307-310 STATION ST CHELSEA

## 29th May 2019 Update

Construction is currently moving a little slower on site compared to this time last month. Window shop drawing process taking a lot longer than expected but will be resolved in the following week.

Services such as electrical, plumbing, mechanical and fire are well advanced into the rough-in phase. Level 2 rough-in has commenced. Ceiling grid has been fully installed to ground level.

Roof decking to level 2 has been fully installed.









The next fortnight will see the ceiling grids being installed on levels 1 and 2 and rough-in for services nearly completed. Installation of windows to commence mid next month.